(7)

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work:-Providing Children play Equipement and Open Gym equipement at SFS 407 park Ward

Agency:-Technical manager (west)KRIDL BBMP Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 30/4/2017

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.7	Providing and fixing cement base precast, pre-polished cement concrete designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mix finished with flush pointing using white cement, including cost of materials, including cutting, gridding the edge to half/full round wherever required, labour curing complete as per specification							
	Platform 1	sqmt						
	open gym platform		1	12.50	7.50		93.75	
	Platform approach		1	1.30	2.00		2.60	
	Platfrom 2							
	open gym		1	12.50	8.00		100.00	
	Platform approach		1	1.40	1.40		1.96	
						Total Qty	**198.31**	

Checked
30/4

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Representative

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara

(11)

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work:-Providing Children play Equipement and Open Gym equipement at SFS 407 park Ward

Agency:-Technical manager (west)KRIDL BBMP Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 8/5/2017

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no11	SUPPLYING AND FIXING PENDULUM DOUBLE OF SAFE AREA: 2.5 mtr x 1 mtr main frame: 100 NB GI G-class pipe, LEG FRAME: 40 NB GI B-class pipe handle frame 25 NB GI B-class pipe, seat: LLDP Plastic pipe cap: nylon 66 injection moulded, bearing cap: nylon 66 injection moulded, bearing housing and pin: seamless pipe and round bar, NUT BOLTS CAP: nylon 66 injection moulded, bearing caps: permament sealed of reputed make (FAB/SKF), nut bolts: high tensile steel galavanise nut bolts, power coat – done by pure poly urethane powder with 70-80 microne thickness as per enginner incharge of the work							
		Nos						
		Seen.	2				2.00	
						Total Qty	**2.00**	

E.E. (Project) 8/5

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Representative

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara

(12)

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work:-Providing Children play Equipement and Open Gym equipement at SFS 407 park Ward

Agency:-Technical manager (west)KRIDL BBMP Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 8/5/2017

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.12	Supplying and fixing of LEG PRESS DOUBLE of safe area: 2.8 mtr x 1.5 mtr, center Pipe: 100 NB, GI- B-Class pipe, seat frame: 32 NB GI B-Class pipe. Back rest: LLDP Plastic seat rest: LLDP Plastic, Foot Rest: LLDP Plastic, Pipe Cap: nylon 66 injection moulded, bearing, housing and pin: seamless pipe and round bar, bearings: permanent sealed of reputed make(FAG/SKF), STOPPER-PU Rod, nut, bolds cap-nylon 66 injection moulded NUT BOLTS-HIGH TENSILE STEEL, GALVANISED NUT BOLTS, POWDER COAT-DONE BY PURE POLY URETINE POWDER WITH 70-80 MICRONE THICKNESS AS PER ENGINEER INCHARGE OF THE WORK.							
		Nos						
	At SFS 407 Park		2				2.00	
	2nd cross EWS Park		1				1.00	
						Total Qty	**3.00**	

Seen

E.E. (Project)

8/5

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Representative

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara